

Grantee: Kentucky

Grant: B-23-DN-21-0001

January 1, 2026 thru March 31, 2026 Performance

Grant Number: B-23-DN-21-0001	Obligation Date:	Award Date:
Grantee Name: Kentucky	Contract End Date: 02/09/2030	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$297,994,000.00	Grant Status: Active	QPR Contact: Jennifer Peters
LOCCS Authorized Amount: \$297,994,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$297,994,000.00		

Disasters:

Declaration Number

FEMA-4663-KY

Narratives

Disaster Damage:

FEMA 4663 2022 Severe Flooding in Eastern KY- hundreds of homes were either swept away or suffered irreparable damage. Water/sewer lines floated and broke and treatment plants were underwater suffering catastrophic failure.

Recovery Needs:

Planned actions:

Housing new construction and Rehabilitation/reconstruction for single and multi-family as hundreds were swept away or suffered major damage.

Infrastructure repair/replacement to water/sewer lines, treatment plants and stormwater management.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$160,254,303.00
Total Budget	\$0.00	\$160,254,303.00
Total Obligated	\$0.00	\$160,253,403.00
Total Funds Drawdown	\$6,006,122.60	\$20,504,823.50
Program Funds Drawdown	\$6,006,122.60	\$20,504,823.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,006,122.60	\$12,887,099.60
HUD Identified Most Impacted and Distressed	\$5,859,765.00	\$12,207,742.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
---------	-------------	---------



CITY OF HAZARD	\$ 1,415,129.00	\$ 1,415,129.00
PARTNERSHIP HOUSING, INC.	\$ 216,531.00	\$ 3,547,210.00
PERRY COUNTY FISCAL COURT	\$ 0.00	\$ 0.00
TRANSPORTATION CABINET, KENTUCKY 1	\$ 2,296,231.00	\$ 5,175,781.00
CITY OF JACKSON	\$ 0.00	\$ 0.00
CITY OF JENKINS	\$ 13,678.00	\$ 151,426.00
FLOYD COUNTY FISCAL COURT	\$ 0.00	\$ 0.00
JACKSON, CITY OF	\$ 0.00	\$ 0.00
KNOTT COUNTY FISCAL COURT	\$ 893,588.00	\$ 893,588.00
Kentucky-Department for Local Government	\$ 1,170,965.60	\$ 1,703,965.60
LESLIE COUNTY OF FISCAL COURT	\$ 0.00	\$ 0.00
LETCHER COUNTY FISCAL COURT	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	100.00%	6.97%
Overall Benefit Amount	\$198,026,010.00	\$145,154,603.00	\$19,710,902.00
Limit on Public Services	\$44,699,100.00	\$0.00	\$0.00
Limit on Admin/Planning	\$59,598,800.00	\$15,099,700.00	\$793,921.50
Limit on Admin	\$14,899,700.00	\$14,899,700.00	\$793,921.50
Most Impacted and Distressed	\$238,395,200.00	\$121,806,640.00	\$12,207,742.00

Overall Progress Narrative:

22 DR B-23-DN-21-0001 QPR Jan-Mar 2026 info
 21D-026-01-Partnership Housing - construction on lots 1-5 and framing inspections on lots 1-5 & 16
 22-DR admin- DLG administration expenses for FY 26 qtrs 1 & 2
 22D-010-01 Hazard Buckhorn WTP-Sitework, tree/vegetation removal and Construction began in Jan.
 22D-019-01 Jenkins Infr & Stormwater- Surveying and engineering design 57% complete
 22D-025-01 HDA- 6 units (lots 69, 70,73,74,75 7 76) footer & framing have been inspected lots 58 & 59 have received final inspections
 22D-002-01 Chestnut Ridge Road- Sub-Road, curb and gutter complete in area 1, stormwater retention and drainage underway.
 22D-016-01 Chestnut Ridge Broadband- Conduit installation for the electric and broadband is underway.
 22D-037-01 Grand View Road-Preliminary Road design is underway

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
21D-007, Floyd County New Hope (Cliff Road)	\$0.00	\$8,000,000.00	\$0.00
21D-026, Partnership Housing Benton Way Phase 2	\$216,531.00	\$5,000,000.00	\$4,361,205.00
21D-028, Letcher County Single Family Housing	\$0.00	\$17,529,000.00	\$0.00
21D-033, City of Jackson Multi-Family Rental	\$0.00	\$6,218,551.00	\$1,721,140.00
22-DR-Administration-Project, General State	\$146,357.60	\$14,899,700.00	\$793,921.50
22D-010, Hazard Buckhorn Water Treatment Plant	\$1,415,129.00	\$7,177,770.00	\$1,415,129.00
22D-011, Jackson Storm Water Infrastructure	\$0.00	\$4,881,000.00	\$0.00
22D-012, Perry County Coal Fields Sewer Extension	\$0.00	\$9,870,000.00	\$0.00
22D-013, Jenkins Revitalization and Resiliency Plan	\$0.00	\$100,000.00	\$0.00
22D-014, Letcher County Flood Repair and Mitigation	\$0.00	\$4,205,000.00	\$0.00
22D-015, Jackson Revitalization and Resiliency Plan	\$0.00	\$100,000.00	\$0.00
22D-017, Leslie County Wilder Branch Pump Station	\$0.00	\$1,170,000.00	\$0.00
22D-018, Jenkins Wastewater Treatment Plant	\$0.00	\$1,474,063.00	\$0.00
22D-019, Jenkins Infrastructure and Stormwater	\$13,678.00	\$5,268,900.00	\$151,426.00
22D-HG1, Skyview High Ground	\$1,024,608.00	\$18,800,000.00	\$1,557,608.00



22D-HG2, Chestnut Ridge High Ground	\$2,586,842.00	\$71,000,000.00	\$9,746,417.00
22D-HG3, Grand View High Ground	\$602,977.00	\$34,234,200.00	\$757,977.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Grantee Program Summary

Owner-Occupied Rehabilitation and Reconstruction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 24,905,300.00	\$ 0.00	\$ 19,924,240.00	\$ 0.00	\$ 4,981,060.00
B-23-DN-21-0001	\$ 0.00	\$ 24,905,300.00	\$ 0.00	\$ 19,924,240.00	\$ 0.00	\$ 4,981,060.00

Multifamily Rental New Construction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 10,000,000.00	\$ 0.00	\$ 8,000,000.00	\$ 0.00	\$ 2,000,000.00
B-23-DN-21-0001	\$ 0.00	\$ 10,000,000.00	\$ 0.00	\$ 8,000,000.00	\$ 0.00	\$ 2,000,000.00

Rental Rehabilitation/Reconstruction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 5,000,000.00	\$ 0.00	\$ 4,000,000.00	\$ 0.00	\$ 1,000,000.00
B-23-DN-21-0001	\$ 0.00	\$ 5,000,000.00	\$ 0.00	\$ 4,000,000.00	\$ 0.00	\$ 1,000,000.00

Single-Family New Housing Construction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 90,000,000.00	\$ 0.00	\$ 76,000,000.00	\$ 0.00	\$ 14,000,000.00
B-23-DN-21-0001	\$ 0.00	\$ 90,000,000.00	\$ 0.00	\$ 76,000,000.00	\$ 0.00	\$ 14,000,000.00

Narrative:

21D-026-01-Partnership Housing – construction on lots 1-5 and framing inspections on lots 1-5 & 16
 22D-025-01 HDA Sky View- 6 units (lots 69, 70,73,74,75 7 76) footer & framing have been inspected lots 58 & 59 have received final inspections

Resilience Planning

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 1,500,000.00	\$ 0.00	\$ 1,200,000.00	\$ 0.00	\$ 300,000.00
B-23-DN-21-0001	\$ 0.00	\$ 1,500,000.00	\$ 0.00	\$ 1,200,000.00	\$ 0.00	\$ 300,000.00

FEMA Non-Federal Cost Share Buyout Program

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 11,300,000.00	\$ 0.00	\$ 9,040,000.00	\$ 0.00	\$ 2,260,000.00
B-23-DN-21-0001	\$ 0.00	\$ 11,300,000.00	\$ 0.00	\$ 9,040,000.00	\$ 0.00	\$ 2,260,000.00

Housing Counseling and Legal Aid



Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 3,000,000.00	\$ 0.00	\$ 2,400,000.00	\$ 0.00	\$ 600,000.00
B-23-DN-21-0001	\$ 0.00	\$ 3,000,000.00	\$ 0.00	\$ 2,400,000.00	\$ 0.00	\$ 600,000.00

Public Infrastructure, Stormwater Management, etc.

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 134,389,000.00	\$ 0.00	\$ 107,511,200.00	\$ 0.00	\$ 26,877,800.00
B-23-DN-21-0001	\$ 0.00	\$ 134,389,000.00	\$ 0.00	\$ 107,511,200.00	\$ 0.00	\$ 26,877,800.00

Narrative:

22D-010-01 Hazard Buckhorn WTP-Sitework, tree/vegetation removal and Construction began in Jan.
 22D-019-01 Jenkins Infr & Stormwater- Surveying and engineering design 57% complete
 22D-002-01 Chestnut Ridge Road- Sub-Road, curb and gutter complete in area 1, stormwater retention and drainage underway.
 22D-016-01 Chestnut Ridge Broadband- Conduit installation for the electric and broadband is underway.
 22D-037-01 Grand View Road-Preliminary Road design is underway

Small Business Grant Program

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-23-DN-21-0001	\$ 0.00	\$ 3,000,000.00	\$ 0.00	\$ 2,400,000.00	\$ 0.00	\$ 600,000.00
B-23-DN-21-0001	\$ 0.00	\$ 3,000,000.00	\$ 0.00	\$ 2,400,000.00	\$ 0.00	\$ 600,000.00

Activities

Project # / 21D-026 / Partnership Housing Benton Way Phase 2



Grantee Activity Number: 21D-026-01

Activity Title: Partnership Housing Benton Way Phase 2

Activity Type:

Construction of new housing

Project Number:

21D-026

Projected Start Date:

04/04/2025

Benefit Type:

N/A

National Objective:

Low/Mod-Income Housing

Activity Status:

Under Way

Project Title:

Partnership Housing Benton Way Phase 2

Projected End Date:

12/31/2026

Completed Activity Actual End Date:**Responsible Organization:**

PARTNERSHIP HOUSING, INC.

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$5,000,000.00

Total Budget

\$0.00 \$5,000,000.00

Total Obligated

\$0.00 \$5,000,000.00

Total Funds Drawdown

\$216,531.00 \$4,361,205.00

Program Funds Drawdown

\$216,531.00 \$4,361,205.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$216,531.00 \$3,547,210.00

PARTNERSHIP HOUSING, INC.

\$216,531.00 \$3,547,210.00

Most Impacted and Distressed Expended

\$216,531.00 \$3,547,210.00

Activity Description:

The project will provide twelve units (six duplexes) of affordable rental housing to residents of Owsley County. These units will target residents affected by the 2021 flooding, which decreased an already insufficient housing stock. This project is designed to meet Owsley County residents need for safe, decent, and affordable housing and aid individuals impacted by the presidentially declared disaster flooding in 2021.

Location Description:**Activity Progress Narrative:**

construction on lots 1-5 and framing inspections on lots 1-5 & 16

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 22-DR-Administration-Project / General State Administration

Grantee Activity Number: 22-DR-Admin-Pro

Activity Title: Administration

Activity Type:

Administration

Project Number:

22-DR-Administration-Project

Projected Start Date:

02/01/2022

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General State Administration

Projected End Date:

02/01/2030

Completed Activity Actual End Date:

Responsible Organization:

Department for Local Government2

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2026 To Date

\$0.00 \$14,899,700.00

Total Budget

\$0.00 \$14,899,700.00

Total Obligated

\$0.00 \$14,899,700.00

Total Funds Drawdown

\$146,357.60 \$793,921.50

Program Funds Drawdown

\$146,357.60 \$793,921.50

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$146,357.60 \$146,357.60

Kentucky-Department for Local Government

\$146,357.60 \$146,357.60

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Administration

Location Description:

Activity Progress Narrative:

DLG grant administration for quarters 1 & 2 of FY 2026

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 22D-010 / Hazard Buckhorn Water Treatment Plant

Grantee Activity Number: 22D-010-01

Activity Title: Buckhorn Water Treatment Plant

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
22D-010

Projected Start Date:
06/13/2025

Benefit Type:
Area (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Hazard Buckhorn Water Treatment Plant

Projected End Date:
12/31/2028

Completed Activity Actual End Date:

Responsible Organization:
CITY OF HAZARD

Overall	Jan 1 thru Mar 31, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$7,177,770.00
Total Budget	\$0.00	\$7,177,770.00
Total Obligated	\$0.00	\$7,177,770.00
Total Funds Drawdown	\$1,415,129.00	\$1,415,129.00
Program Funds Drawdown	\$1,415,129.00	\$1,415,129.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,415,129.00	\$1,415,129.00
CITY OF HAZARD	\$1,415,129.00	\$1,415,129.00
Most Impacted and Distressed Expended	\$1,415,129.00	\$1,415,129.00

Activity Description:

This project originally consisted of the design and construction of a new 2 MGD Water Treatment Plant (WTP) now after further consideration it has been determined the size of the plant needs to increase to 3 MGD and intake structure in the middle fork of the Kentucky River located in Buckhorn KY. The WTP will consist of a River Intake, Pre-Treatment, 2-1.5 MGD processing trains, filtration circuit, disinfection circuit and high service pumps to clear well storage for public distribution.

Location Description:

Village of Buckhorn, Perry County, Kentucky

Activity Progress Narrative:

Sitework, tree/vegetation removal and Construction began in Jan.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 22D-019 / Jenkins Infrastructure and Stormwater

Grantee Activity Number: 22D-019-01

Activity Title: Jenkins Infrastructure & Stormwater Improvements

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

22D-019

Projected Start Date:

04/30/2025

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Jenkins Infrastructure and Stormwater

Projected End Date:

12/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

CITY OF JENKINS

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$5,268,000.00

Total Budget

\$0.00 \$5,268,000.00

Total Obligated

\$0.00 \$5,268,000.00

Total Funds Drawdown

\$13,678.00 \$151,426.00

Program Funds Drawdown

\$13,678.00 \$151,426.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$13,678.00 \$151,426.00

CITY OF JENKINS

\$13,678.00 \$151,426.00

Most Impacted and Distressed Expended

\$13,678.00 \$151,426.00

Activity Description:

The project consists of a stormwater study to determine the best mitigating measures with expectations to include the construction of a new stormwater system, the installation of larger culverts and drainage pipes, clearance and maintenance of the existing drainage channels and the integration of green nature-based solutions.

Location Description:

City of Jenkins, Letcher County KY

Activity Progress Narrative:

Surveying and engineering design 57% complete

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 22D-HG1 / Skyview High Ground

Grantee Activity Number: 22D-025-01

Activity Title: HDA Sky View Homeownership

Activity Type:

Construction of new housing

Project Number:

22D-HG1

Projected Start Date:

11/11/0005

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod-Income Housing

Activity Status:

Under Way

Project Title:

Skyview High Ground

Projected End Date:

12/30/0029

Completed Activity Actual End Date:**Responsible Organization:**

Kentucky-Department for Local Government

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$6,000,000.00

Total Budget

\$0.00 \$6,000,000.00

Total Obligated

\$0.00 \$6,000,000.00

Total Funds Drawdown

\$1,024,608.00 \$1,024,608.00

Program Funds Drawdown

\$1,024,608.00 \$1,024,608.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$1,024,608.00 \$1,024,608.00

Kentucky-Department for Local Government

\$1,024,608.00 \$1,024,608.00

Most Impacted and Distressed Expended

\$1,024,608.00 \$1,024,608.00

Activity Description:

Construct 32 new single-family homes at the Sky View housing development

Location Description:

Sky View Housing Development in Perry County, KY

Activity Progress Narrative:

6 units (lots 69, 70,73,74,75 7 76) footer & framing have been inspected lots 58 & 59 have received final inspections

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 22D-HG2 / Chestnut Ridge High Ground



Grantee Activity Number: 22D-002-01

Activity Title: Chestnut Ridge Road

Activity Type:

Construction/reconstruction of streets

Project Number:

22D-HG2

Projected Start Date:

02/02/2024

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Chestnut Ridge High Ground

Projected End Date:

02/01/2030

Completed Activity Actual End Date:**Responsible Organization:**

TRANSPORTATION CABINET, KENTUCKY 1

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$16,302,066.00

Total Budget

\$0.00 \$16,302,066.00

Total Obligated

\$0.00 \$16,302,066.00

Total Funds Drawdown

\$1,693,254.00 \$8,658,452.00

Program Funds Drawdown

\$1,693,254.00 \$8,658,452.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$1,693,254.00 \$4,572,804.00

TRANSPORTATION CABINET, KENTUCKY 1

\$1,693,254.00 \$4,572,804.00

Most Impacted and Distressed Expended

\$1,693,254.00 \$4,572,804.00

Activity Description:

The project consists of the construction of ~3,750 (~1,350 Area 1 and ~2,200 Area 2) feet of roadway, curb and gutters, sidewalks (on both sides of the streets within the development), and three stormwater detention basins to serve the new Chestnut Ridge Housing Development. The Commonwealth as part of the Governor's Housing Initiative along with other housing partners plan to construct 150 single-family LMI homes in Areas 1 & 2.

Location Description:

Knott County, Kentucky
lat: 372506 long:825239

Activity Progress Narrative:

Sub-Road, curb and gutter complete in area 1, stormwater retention and drainage underway.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 22D-016-01

Activity Title: Knott Co Chestnut Ridge Broadband-Electric

Activity Type:

Privately owned utilities

Project Number:

22D-HG2

Projected Start Date:

06/16/2025

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Chestnut Ridge High Ground

Projected End Date:

12/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

KNOTT COUNTY FISCAL COURT

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$3,996,153.00

Total Budget

\$0.00 \$3,996,153.00

Total Obligated

\$0.00 \$3,996,153.00

Total Funds Drawdown

\$893,588.00 \$1,087,965.00

Program Funds Drawdown

\$893,588.00 \$1,087,965.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$893,588.00 \$893,588.00

KNOTT COUNTY FISCAL COURT

\$893,588.00 \$893,588.00

Most Impacted and Distressed Expended

\$893,588.00 \$893,588.00

Activity Description:

The project consists of the installation of the necessary underground power and broadband services at the new Commonwealth's Chestnut Ridge housing development, which will provide new housing stock for the flood survivors, ~105 new homes to be constructed.

Location Description:

Chestnut Ridge housing development, Knott County, Kentucky

Activity Progress Narrative:

- Conduit installation for the electric and broadband is underway.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 22D-HG3 / Grand View High Ground

Grantee Activity Number: 22D-037-01

Activity Title: KYTC Grand View Road

Activity Type:

Construction/reconstruction of streets

Project Number:

22D-HG3

Projected Start Date:

02/01/2022

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Grand View High Ground

Projected End Date:

02/01/2030

Completed Activity Actual End Date:**Responsible Organization:**

TRANSPORTATION CABINET, KENTUCKY 1

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2026 To Date**

\$0.00 \$15,300,000.00

Total Budget

\$0.00 \$15,300,000.00

Total Obligated

\$0.00 \$15,300,000.00

Total Funds Drawdown

\$602,977.00 \$757,977.00

Program Funds Drawdown

\$602,977.00 \$757,977.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$602,977.00 \$602,977.00

TRANSPORTATION CABINET, KENTUCKY 1

\$602,977.00 \$602,977.00

Most Impacted and Distressed Expended

\$602,977.00 \$602,977.00

Activity Description:

The project consists of the construction of ~4,000 feet of access roadway, roads within the subdivision, curb and gutters, sidewalks (on both sides of the streets within the development), and three stormwater detention basins to serve the new Grand View Housing Development. The Commonwealth as part of the Governor's Housing Initiative along with other housing partners plan to construct 89 single-family LMI homes.

Location Description:

City of Jenkins, Letcher County, KY

Activity Progress Narrative:

Preliminary Road design is underway

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None