

Grantee: Kentucky

Grant: P-21-KY-21-LDZ1

April 1, 2026 thru June 30, 2026 Performance Report

Grant Number: P-21-KY-21-LDZ1	Obligation Date:	Award Date:
Grantee Name: Kentucky	Contract End Date: 11/14/2029	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$123,936,000.00	Grant Status: Active	QPR Contact: Jennifer Peters
LOCCS Authorized Amount:	Estimated PI/RL Funds: \$0.00	
Total Budget: \$123,936,000.00		

Disasters:

Declaration Number

FEMA-4595-KY
FEMA-4630-KY

Narratives

Disaster Damage:

2021 Floods and tornado

Recovery Needs:

Replacement housing and infrastructure

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$18,100,000.00	\$113,899,353.00
B-21-DF-21-0001	\$7,736,233.00	\$65,412,407.00
B-22-DF-21-0001	\$10,363,767.00	\$48,486,946.00
Total Budget	\$18,100,000.00	\$113,899,353.00
B-21-DF-21-0001	\$7,736,233.00	\$65,412,407.00
B-22-DF-21-0001	\$10,363,767.00	\$48,486,946.00
Total Obligated	\$18,100,000.00	\$113,899,946.00
B-21-DF-21-0001	\$7,736,233.00	\$65,413,000.00
B-22-DF-21-0001	\$10,363,767.00	\$48,486,946.00
Total Funds Drawdown	\$9,012,282.00	\$34,924,584.97
B-21-DF-21-0001	\$3,165,385.00	\$19,680,802.97
B-22-DF-21-0001	\$5,846,897.00	\$15,243,782.00
Program Funds Drawdown	\$9,012,282.00	\$34,924,584.97
B-21-DF-21-0001	\$3,165,385.00	\$19,680,802.97
B-22-DF-21-0001	\$5,846,897.00	\$15,243,782.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00

B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,036,179.27
B-21-DF-21-0001	\$0.00	\$2,358,738.27
B-22-DF-21-0001	\$0.00	\$3,677,441.00
HUD Identified Most Impacted and Distressed	\$0.00	\$5,706,905.00
B-21-DF-21-0001	\$0.00	\$2,029,464.00
B-22-DF-21-0001	\$0.00	\$3,677,441.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
BOWLING GREEN, CITY OF	\$ 0.00	\$ 248,113.00
Commonwealth of KY-Dept. for Local Govt	\$ 0.00	\$ 0.00
JACKSON, CITY OF	\$ 0.00	\$ 838,042.00
Kentucky-Department for Local Government	\$ 0.00	\$ 1,623,653.27
Mayfield, City of	\$ 0.00	\$ 440,000.00
OLD DonT Use Commonwealth of KY-Dept. for Local	\$ 0.00	\$ 0.00
SOCAYR Inc.	\$ 0.00	\$ 1,122,775.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage			
B-21-DF-21-0001	70.00%	100.00%	26.56%
B-22-DF-21-0001	70.00%	100.00%	32.76%
Overall Benefit Amount			
B-21-DF-21-0001	\$49,843,745.00	\$61,664,757.00	\$18,913,390.00
B-22-DF-21-0001	\$32,573,695.00	\$46,037,796.00	\$15,243,782.00
Limit on Public Services			
B-21-DF-21-0001	\$11,242,950.00	\$.00	\$.00
B-22-DF-21-0001	\$7,347,450.00	\$.00	\$.00
Limit on Admin/Planning			
B-21-DF-21-0001	\$14,990,600.00	\$3,747,650.00	\$767,412.97
B-22-DF-21-0001	\$9,796,600.00	\$2,449,150.00	\$.00
Limit on Admin			
B-21-DF-21-0001	\$3,747,650.00	\$3,747,650.00	\$767,412.97
B-22-DF-21-0001	\$2,449,150.00	\$2,449,150.00	\$.00
Most Impacted and Distressed			
B-21-DF-21-0001	\$59,962,400.00	\$60,519,607.00	\$2,029,464.00
B-22-DF-21-0001	\$39,186,400.00	\$48,486,946.00	\$3,677,441.00
Mitigation Set-aside			
B-21-DF-21-0001	\$9,777,000.00	\$3,855,125.00	\$897,377.00
B-22-DF-21-0001	\$.00	\$.00	\$.00

Overall Progress Narrative:

2021 DR June QPR information
 21D-002 Bowling Green -Whispering Hills-preparing to go to bid on construction
 21D-003 Mayfield owner Occupied-participants application in-take is underway with an anticipated start date of October
 21D-006 Mayfield Culverts-design is final and preparing to go to bid for construction
 21-010 Bowling Green Durbin Estates- Six SF Units are complete. Construction beginning on duplexes in October 2026.
 21-012 Bowling Green Emery Flats 180 Units Under Construction, anticipated completion December 2027.
 21D-013 Mayfield Commonwealth Courts Anticipated completion December 2027
 21D-015 Dawson Springs Marketplace Commons 48 Units under construction, approxiamtely 78% complete. Completion December 2027.

21D-017 Garrison Gardens Construction underway. Completion December 2027
21D-018 Lifeworks Construction underway. About 75% complete. Completion December 2027
21D-021 Campbell View Construction underway, approxiamtey 15% complete. Completion is December 2027.
21D-023 Harper Village in the initial start up phase
21D-024 Tracey Terrace in the initial start up phase
21D-025 Cannon Court Under construction approxiamtely 10% complete.
21D-027 Jackson Highland ave Engineering is nearly complete. Site construction and pre underway.
21D-027M- Jackson Miller Top Cat Engineering is nearly complete. Site construction and pre underway.
21D-043 Bowling Green Chestnut Street engineering design is underway
21D-046 Perry Co Chavies engineering design is underway

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
21-DR-Administration, 01-State Administration	\$0.00	\$6,196,800.00	\$767,412.97
B-21-DF-21-0001	\$0.00	\$3,747,650.00	\$767,412.97
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-001, Jackson Federal Place Apartments-Housing	\$0.00	\$538,125.00	\$534,562.00
B-21-DF-21-0001	\$0.00	\$538,125.00	\$534,562.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-002, Infrastructure-Bowling Green Whispering Hills-	\$68,681.00	\$1,322,000.00	\$362,815.00
B-21-DF-21-0001	\$68,681.00	\$1,322,000.00	\$362,815.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-003, Mayfield Owner Occupied Housing Rehabilitation	\$1,200.00	\$5,200,000.00	\$1,200.00
B-21-DF-21-0001	\$1,200.00	\$5,200,000.00	\$1,200.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-004, Jackson Samaritan Purse Water and Wastewater	\$0.00	\$1,540,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$1,540,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-005, Mayfield Stormwater Retention	\$0.00	\$2,924,700.00	\$266,000.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$2,924,700.00	\$266,000.00
21D-006, Mayfield Box Culverts	\$152,450.00	\$2,999,630.00	\$326,450.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$152,450.00	\$2,999,630.00	\$326,450.00
21D-007, Floyd Co Cliff Road Housing	\$0.00	\$8,000,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$8,000,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-008, Fulton County Fiscal Court Disaster Housing	\$0.00	\$2,000,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$2,000,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-009, Bowling Green Umoja International Market, LLC	\$225.00	\$17,192.00	\$16,599.00
B-21-DF-21-0001	\$225.00	\$17,192.00	\$16,599.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-010, Bowling Green Durbin Estates	\$280,920.00	\$2,021,635.00	\$1,063,047.00
B-21-DF-21-0001	\$207,065.00	\$989,192.00	\$989,192.00
B-22-DF-21-0001	\$73,855.00	\$1,032,443.00	\$73,855.00
21D-012, Bowling Green Emery Flats	\$1,287,000.00	\$8,578,064.00	\$5,432,135.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$1,287,000.00	\$8,578,064.00	\$5,432,135.00
21D-013, Mayfield Commonwealth Court Apartments	\$2,040,000.00	\$6,800,000.00	\$5,032,000.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$2,040,000.00	\$6,800,000.00	\$5,032,000.00
21D-014, Dawson Springs Housing Authority Rebuild	\$0.00	\$1,200,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$1,200,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00

21D-015, Dawson Springs Marketplace Commons	\$1,141,078.00	\$9,300,000.00	\$2,670,636.00
B-21-DF-21-0001	\$1,141,078.00	\$9,300,000.00	\$2,670,636.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-016, Echo Trail	\$0.00	\$12,950,000.00	\$11,655,000.00
B-21-DF-21-0001	\$0.00	\$10,000,000.00	\$10,000,000.00
B-22-DF-21-0001	\$0.00	\$2,950,000.00	\$1,655,000.00
21D-017, Wabuck-Garrison Gardens	\$317,304.00	\$5,200,000.00	\$317,304.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$317,304.00	\$5,200,000.00	\$317,304.00
21D-018, Wabuck-Lifeworks Annex	\$464,499.00	\$650,000.00	\$464,499.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$464,499.00	\$650,000.00	\$464,499.00
21D-021, Campbell View	\$1,438,429.00	\$5,000,000.00	\$1,438,429.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$1,438,429.00	\$5,000,000.00	\$1,438,429.00
21D-023, Wabuck Harper Village	\$0.00	\$750,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$750,000.00	\$0.00
21D-024, Wabuck Tracey Terrace	\$641,767.00	\$6,000,000.00	\$641,767.00
B-21-DF-21-0001	\$641,767.00	\$6,000,000.00	\$641,767.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-025, Wabuck-Cannon Court	\$842,489.00	\$5,500,000.00	\$842,489.00
B-21-DF-21-0001	\$842,489.00	\$1,736,233.00	\$842,489.00
B-22-DF-21-0001	\$0.00	\$3,763,767.00	\$0.00
21D-027, Jackson Highland Ave	\$112,050.00	\$2,400,000.00	\$624,852.00
B-21-DF-21-0001	\$112,050.00	\$2,400,000.00	\$624,852.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-027M, Jackson Miller Property	\$73,360.00	\$6,000,000.00	\$848,918.00
B-21-DF-21-0001	\$0.00	\$610,808.00	\$610,808.00
B-22-DF-21-0001	\$73,360.00	\$5,389,192.00	\$238,110.00
21D-038, Clinton Stormwater Mitigation	\$0.00	\$1,995,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$1,995,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-039, Mayfield Electric and Water Systems Substation	\$0.00	\$624,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$624,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-040, Jackson Quicksand Waterline Replacement	\$0.00	\$3,000,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$3,000,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-041, Jackson New Wastewater Treatment Plant	\$0.00	\$3,000,000.00	\$0.00
B-21-DF-21-0001	\$0.00	\$3,000,000.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-043, Bowling Green Chestnut St. Storm Sewer	\$18,955.00	\$3,850,000.00	\$80,595.00
B-21-DF-21-0001	\$18,955.00	\$3,850,000.00	\$80,595.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-045, Habitat for Humanity Affordable Housing	\$0.00	\$5,000,000.00	\$1,406,000.00
B-21-DF-21-0001	\$0.00	\$5,000,000.00	\$1,406,000.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
21D-046, Perry County Chavies Airport Sewer Extension	\$131,875.00	\$2,882,800.00	\$131,875.00
B-21-DF-21-0001	\$131,875.00	\$2,882,800.00	\$131,875.00
B-22-DF-21-0001	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	(\$48,983,000.00)	\$0.00

Grantee Program Summary

Housing Counseling and Legal Aid

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 800,000.00	\$ 0.00	\$ 640,000.00	\$ 0.00	\$ 160,000.00
B-22-DF-21-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-21-0001	\$ 0.00	\$ 800,000.00	\$ 0.00	\$ 640,000.00	\$ 0.00	\$ 160,000.00

Resilience Planning

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 1,500,000.00	\$ 0.00	\$ 1,200,000.00	\$ 0.00	\$ 300,000.00
B-22-DF-21-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-21-0001	\$ 0.00	\$ 1,500,000.00	\$ 0.00	\$ 1,200,000.00	\$ 0.00	\$ 300,000.00

Single-Family New Housing Construction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 19,984,011.00	\$ 0.00	\$ 16,184,011.00	\$ 0.00	\$ 3,800,000.00
B-22-DF-21-0001	\$ 0.00	\$ 15,000,000.00	\$ 0.00	\$ 12,000,000.00	\$ 0.00	\$ 3,000,000.00
B-21-DF-21-0001	\$ 0.00	\$ 4,984,011.00	\$ 0.00	\$ 4,184,011.00	\$ 0.00	\$ 800,000.00

Narrative: 21D-027 Jackson Highland ave Engineering is nearly complete. Site construction and pre underway.
21D-027M- Jackson Miller Top Cat Engineering is nearly complete. Site construction and pre underway.

Small Business Grant Program

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 66,374.00	\$ 0.00	\$ 66,374.00	\$ 0.00	\$ 0.00
B-22-DF-21-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-21-0001	\$ 0.00	\$ 66,374.00	\$ 0.00	\$ 66,374.00	\$ 0.00	\$ 0.00

Public Infrastructure and Stormwater Management

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 24,389,000.00	\$ 0.00	\$ 19,511,200.00	\$ 0.00	\$ 4,877,800.00
B-22-DF-21-0001	\$ 0.00	\$ 6,389,000.00	\$ 0.00	\$ 5,111,200.00	\$ 0.00	\$ 1,277,800.00
B-21-DF-21-0001	\$ 0.00	\$ 18,000,000.00	\$ 0.00	\$ 14,400,000.00	\$ 0.00	\$ 3,600,000.00

Narrative: 21D-002 Bowling Green -Whispering Hills-preparing to go to bid on construction
21D-003 Mayfield owner Occupied-participants application in-take is underway with an anticipated start date of October
21D-006 Mayfield Culverts-design is final and preparing to go to bid for construction
21D-043 Bowling Green Chestnut Street engineering design is underway

21D-046 Perry Co Chavies engineering design is underway

Owner-Occupied Rehabilitation and Reconstruction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 6,599,615.00	\$ 0.00	\$ 5,279,692.00	\$ 0.00	\$ 1,319,923.00
B-22-DF-21-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-21-0001	\$ 0.00	\$ 6,599,615.00	\$ 0.00	\$ 5,279,692.00	\$ 0.00	\$ 1,319,923.00

Multifamily New Construction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 68,862,075.00	\$ 0.00	\$ 65,233,105.00	\$ 0.00	\$ 3,628,970.00
B-22-DF-21-0001	\$ 0.00	\$ 53,862,075.00	\$ 0.00	\$ 52,233,105.00	\$ 0.00	\$ 1,628,970.00
B-21-DF-21-0001	\$ 0.00	\$ 15,000,000.00	\$ 0.00	\$ 13,000,000.00	\$ 0.00	\$ 2,000,000.00

Narrative:

21-012 Bowling Green Emery Flats 180 Units Under Construction, anticipated completion December 2027.
21D-013 Mayfield Commonwealth Courts Anticipated completion December 2027
21D-015 Dawson Springs Marketplace Commons 48 Units under construction, approxiamtely 78% complete. Completion December 2027.
21D-017 Garrison Gardens Construction underway. Completion December 2027
21D-018 Lifeworks Construction underway. About 75% complete. Completion December 2027
21D-021 Campbell View Construction underway, approxiamtey 15% complete. Completion is December 2027.
21D-023 Harper Village in the initial start up phase
21D-024 Tracey Terrace in the initial start up phase
21D-025 Cannon Court Under construction approxiamtely 10% complete.

Rental Rehabilitation/Reconstruction

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
P-21-KY-21-LDZ1	\$ 0.00	\$ 538,125.00	\$ 0.00	\$ 538,125.00	\$ 0.00	\$ 0.00
B-22-DF-21-0001	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00	\$ 0.00
B-21-DF-21-0001	\$ 0.00	\$ 538,125.00	\$ 0.00	\$ 538,125.00	\$ 0.00	\$ 0.00

Activities

Project # /

21D-002 / Infrastructure-Bowling Green Whispering Hills-

Grantee Activity Number: 21D-002-01

Activity Title: Bowling Green Whispering Hills Stormwater Infrastructure

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21D-002

Projected Start Date:

03/30/2024

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure-Bowling Green Whispering Hills-

Projected End Date:

12/31/2027

Completed Activity Actual End Date:

Responsible Organization:

BOWLING GREEN, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$1,322,000.00
B-21-DF-21-0001	\$0.00	\$1,322,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$1,322,000.00
B-21-DF-21-0001	\$0.00	\$1,322,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,322,000.00
B-21-DF-21-0001	\$0.00	\$1,322,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$68,681.00	\$362,815.00
B-21-DF-21-0001	\$68,681.00	\$362,815.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$68,681.00	\$362,815.00
B-21-DF-21-0001	\$68,681.00	\$362,815.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$90,651.00
BOWLING GREEN, CITY OF	\$0.00	\$90,651.00
Most Impacted and Distressed Expended	\$0.00	\$90,651.00
B-21-DF-21-0001	\$0.00	\$90,651.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

The project consists of the replacement of an existing undersized failing culvert that runs under Whispering Hills Blvd. with a 14'x 7' cast-in place culvert and the remapping of the FEMA flood map (FIRM). This failing culvert results in the flooding of the Low-Income neighborhood during significant rain events. Two homes that were destroyed during the tornado were not allowed to rebuild due to being in the current floodplain. This area was one of the hardest hit areas in Bowling Green it is high LMI and highly culturally diverse.

Location Description:

Whispering Hills Blvd in Bowling Green, KY

Activity Progress Narrative:

21D-002 Bowling Green -Whispering Hills-preparing to go to bid on construction

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-003 / Mayfield Owner Occupied Housing Rehabilitation

Grantee Activity Number: 21d-003-01d

Activity Title: Mayfield Owner-Occupied Rehab/Recon

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

21D-003

Projected Start Date:

10/31/0005

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod-Income Housing

Activity Status:

Under Way

Project Title:

Mayfield Owner Occupied Housing Rehabilitation

Projected End Date:

12/31/2029

Completed Activity Actual End Date:

Responsible Organization:

Mayfield, City of

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$5,200,000.00
B-21-DF-21-0001	\$0.00	\$5,200,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$5,200,000.00
B-21-DF-21-0001	\$0.00	\$5,200,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$5,200,000.00
B-21-DF-21-0001	\$0.00	\$5,200,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,200.00	\$1,200.00
B-21-DF-21-0001	\$1,200.00	\$1,200.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,200.00	\$1,200.00
B-21-DF-21-0001	\$1,200.00	\$1,200.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Mayfield, City of	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

The City of Mayfield will use funds to temporarily relocate 26 low to moderate-income (LMI) families affected by the 2021 tornado FEMA Disaster 4630 while rehabilitation activities are completed on existing property, as well as rehabilitation/reconstruction of 26 low to moderate income (LMI) structures.

Location Description:

scatterd sites located in Mayfield, Graves County KY

Activity Progress Narrative:

participants application in-take is underway with an anticipated start date of october

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-006 / Mayfield Box Culverts

Grantee Activity Number: 21D-006-01

Activity Title: Mayfield Box Culvert

Activity Type:
Rehabilitation/reconstruction of a public improvement

Project Number:
21D-006

Projected Start Date:
02/28/2025

Benefit Type:
Area (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Mayfield Box Culverts

Projected End Date:
12/31/2027

Completed Activity Actual End Date:

Responsible Organization:
Mayfield, City of

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,999,630.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$2,999,630.00
Total Budget	\$0.00	\$2,999,630.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$2,999,630.00
Total Obligated	\$0.00	\$2,999,630.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$2,999,630.00
Total Funds Drawdown	\$152,450.00	\$326,450.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$152,450.00	\$326,450.00
Program Funds Drawdown	\$152,450.00	\$326,450.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$152,450.00	\$326,450.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$174,000.00
Mayfield, City of	\$0.00	\$174,000.00
Most Impacted and Distressed Expended	\$0.00	\$174,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$174,000.00

Activity Description:

The project consists of the replacement of four (4) box culverts along key areas of Red Duck Creek. This is the second phase of a two phased solution. The city is working in conjunction with the Corps of Engineers.

Location Description:

Red Duck Creek Area of Mayfield, Graves County, KY

Activity Progress Narrative:

design is final and preparing to go to bid for construction

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-009 / Bowling Green Umoja International Market, LLC

Grantee Activity Number: 21D-009-01

Activity Title: Bowling Green Umoja Equipment Purchase

Activity Type:	Activity Status:
Econ. development or recovery activity that creates/retains	Completed
Project Number:	Project Title:
21D-009	Bowling Green Umoja International Market, LLC
Projected Start Date:	Projected End Date:
11/04/2024	06/30/2026
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
Low/Mod	BOWLING GREEN, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$17,192.00
B-21-DF-21-0001	\$0.00	\$17,192.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$17,192.00
B-21-DF-21-0001	\$0.00	\$17,192.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$17,192.00
B-21-DF-21-0001	\$0.00	\$17,192.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$225.00	\$16,599.00
B-21-DF-21-0001	\$225.00	\$16,599.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$225.00	\$16,599.00
B-21-DF-21-0001	\$225.00	\$16,599.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
BOWLING GREEN, CITY OF	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

Umoja is a small retail store that sells international products. located in a very diverse neighborhood of Bowling Green, KY. DLG is the only funding source for this project. Purchase of replacement equipment that was damaged during the 2021 Presidentially Declared Disaster. Business has reopened since the disaster but have not been able to replace equipment that was damaged.

Location Description:

Umoja is located at 1337 US Hwy 31W Bypass in Bowling Green, KY. This area is very culturally diverse.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-010 / Bowling Green Durbin Estates

Grantee Activity Number: 21D-010-01

Activity Title: Bowling Green Durbin Estates MF

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-010	Bowling Green Durbin Estates
Projected Start Date:	Projected End Date:
11/30/2024	12/31/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	BOWLING GREEN, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,021,635.00
B-21-DF-21-0001	\$0.00	\$989,192.00
B-22-DF-21-0001	\$0.00	\$1,032,443.00
Total Budget	\$0.00	\$2,021,635.00
B-21-DF-21-0001	\$0.00	\$989,192.00
B-22-DF-21-0001	\$0.00	\$1,032,443.00
Total Obligated	\$0.00	\$2,021,635.00
B-21-DF-21-0001	\$0.00	\$989,192.00
B-22-DF-21-0001	\$0.00	\$1,032,443.00
Total Funds Drawdown	\$280,920.00	\$1,063,047.00
B-21-DF-21-0001	\$207,065.00	\$989,192.00
B-22-DF-21-0001	\$73,855.00	\$73,855.00
Program Funds Drawdown	\$280,920.00	\$1,063,047.00
B-21-DF-21-0001	\$207,065.00	\$989,192.00
B-22-DF-21-0001	\$73,855.00	\$73,855.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$141,182.00
BOWLING GREEN, CITY OF	\$0.00	\$141,182.00
Most Impacted and Distressed Expended	\$0.00	\$141,182.00
B-21-DF-21-0001	\$0.00	\$141,182.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

The City of Bowling Green, along with Live the Dream Development, Inc. (LTD) and Habitat for Humanity, proposes the construction of two (2) duplexes to be constructed by LTD and six (6) single family units to be constructed by Habitat for Humanity. The two (2) duplexes will be used for affordable rental housing and the six (6) single family units will be sold to income eligible survivors for homeownership.

Location Description:

Will be located at 1215 Old Barren River Road and the six (6) single family units will be constructed in the Durbin Estates neighborhood in Bowling Green, KY

Activity Progress Narrative:

Six SF Units are complete. Construction beginning on duplexes in October 2026.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	6/10
# of Singlefamily Units	6	6/10

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Project # /	21D-012 / Bowling Green Emery Flats
-------------	-------------------------------------

Grantee Activity Number: 21D-012-01

Activity Title: Bowling Green Emery Flats

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-012	Bowling Green Emery Flats
Projected Start Date:	Projected End Date:
08/01/2024	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$8,578,064.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$8,578,064.00
Total Budget	\$0.00	\$8,578,064.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$8,578,064.00
Total Obligated	\$0.00	\$8,578,064.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$8,578,064.00
Total Funds Drawdown	\$1,287,000.00	\$5,432,135.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$1,287,000.00	\$5,432,135.00
Program Funds Drawdown	\$1,287,000.00	\$5,432,135.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$1,287,000.00	\$5,432,135.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$811,596.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$811,596.00

Activity Description:

SOCAYR, Inc., along with Bywater Development Group, proposes the construction of a new 180-unit multi-family apartment building to be located at 1200 Morgantown Road in Bowling Green, Kentucky. The new Emery Flats apartment building will consist of 45 one-bedroom units, 90 two-bedroom units, and 45 three-bedroom units. All units will be for those residents of Warren County who are 50% and 60% AMI.

Location Description:

1200 Morgantown Rd Bowling Green, Warren County KY

Activity Progress Narrative:

180 Units Under Construction, anticipated completion December 2027.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
Project # /	21D-013 / Mayfield Commonwealth Court Apartments

Grantee Activity Number: 21D-013-01

Activity Title: Mayfield Commonwealth Court Apartments

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-013	Mayfield Commonwealth Court Apartments
Projected Start Date:	Projected End Date:
02/28/2025	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$6,800,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$6,800,000.00
Total Budget	\$0.00	\$6,800,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$6,800,000.00
Total Obligated	\$0.00	\$6,800,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$6,800,000.00
Total Funds Drawdown	\$2,040,000.00	\$5,032,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$2,040,000.00	\$5,032,000.00
Program Funds Drawdown	\$2,040,000.00	\$5,032,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$2,040,000.00	\$5,032,000.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$952,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$952,000.00

Activity Description:

SOCAYR, Inc., along with Bywater Development Group, proposes the construction a new 66 unit multi-family apartment building to be located at 975 Commonwealth Drive in Mayfield, Kentucky. The new Commonwealth Court apartment building will consist of 18 one-bedroom units, 30 two-bedroom units, and 18 three-bedroom units. All units will be for those residents of Graves County who are 50% and 60% AMI.

Location Description:

Activity Progress Narrative:

Anticipated completion Decmber 2027

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-015 / Dawson Springs Marketplace Commons

Grantee Activity Number: 21D-015-01

Activity Title: Dawson Springs Marketplace Commons

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-015	Dawson Springs Marketplace Commons
Projected Start Date:	Projected End Date:
01/01/2025	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	SOCAYR Inc.

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$9,300,000.00
B-21-DF-21-0001	\$0.00	\$9,300,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$9,300,000.00
B-21-DF-21-0001	\$0.00	\$9,300,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$9,300,000.00
B-21-DF-21-0001	\$0.00	\$9,300,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,141,078.00	\$2,670,636.00
B-21-DF-21-0001	\$1,141,078.00	\$2,670,636.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,141,078.00	\$2,670,636.00
B-21-DF-21-0001	\$1,141,078.00	\$2,670,636.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,122,775.00
SOCAYR Inc.	\$0.00	\$1,122,775.00
Most Impacted and Distressed Expended	\$0.00	\$1,122,775.00
B-21-DF-21-0001	\$0.00	\$1,122,775.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

Scope of Services:
The project will consist of the construction a new 48-unit multi-family apartment building to be located at the NE corner of HWY 62 and KY Route 109 in Dawson Springs, Kentucky. The new Marketplace Commons apartment building will consist of eight (8) one-bedroom units, 28 two-bedroom units, and 12 three-bedroom units. The development will include community use space for activities, meetings, social gatherings, and other events. The community use area will include a sitting/TV area, a kitchenette, a library/reading area, and "flex space" that can be utilized for a variety of activities. The project buildings are 2-story walkups with four units per floor radiating from a central stairway/breezeway. All units will be energy efficient, and the site amenities will include ample lighted parking, a children's playground, walking paths, furnished picnic/grilling area, and

handsome native plantings.

Location Description:

located at the NE corner of HWY 62 and KY Route 109 in Dawson Springs, Hopkins County Kentucky.

Activity Progress Narrative:

48 Units under construction, approxiamtely 78% complete. Completion December 2027.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------

Project # /	21D-017 / Wabuck-Garrison Gardens
--------------------	--

Grantee Activity Number: 21D-017-01

Activity Title: Wabuck-Garrison Gardens

Activity Type: Construction of new housing	Activity Status: Under Way
Project Number: 21D-017	Project Title: Wabuck-Garrison Gardens
Projected Start Date: 01/01/2026	Projected End Date: 12/31/2028
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Low/Mod-Income Housing	Responsible Organization: Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$5,200,000.00	\$5,200,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$5,200,000.00	\$5,200,000.00
Total Budget	\$5,200,000.00	\$5,200,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$5,200,000.00	\$5,200,000.00
Total Obligated	\$5,200,000.00	\$5,200,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$5,200,000.00	\$5,200,000.00
Total Funds Drawdown	\$317,304.00	\$317,304.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$317,304.00	\$317,304.00
Program Funds Drawdown	\$317,304.00	\$317,304.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$317,304.00	\$317,304.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kentucky-Department for Local Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

the construction a new 120 unit multi-family apartment building to be located at 1221 Crewdson Drive in Bowling Green, Kentucky. The new Garrison Gardens apartment building will consist of 24 one-bedroom units, 88 two-bedroom units, and eight (8) three-bedroom units.

Location Description:

1221 Crewdson Drive Bowling Green, Warren County, KY

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-018 / Wabuck-Lifeworks Annex

Grantee Activity Number: 21D-018-01

Activity Title: Wabuck-Lifeworks Annex

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-018	Wabuck-Lifeworks Annex
Projected Start Date:	Projected End Date:
01/01/2026	12/31/2028
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$650,000.00	\$650,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$650,000.00	\$650,000.00
Total Budget	\$650,000.00	\$650,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$650,000.00	\$650,000.00
Total Obligated	\$650,000.00	\$650,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$650,000.00	\$650,000.00
Total Funds Drawdown	\$464,499.00	\$464,499.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$464,499.00	\$464,499.00
Program Funds Drawdown	\$464,499.00	\$464,499.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$464,499.00	\$464,499.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kentucky-Department for Local Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

proposes the construction a new eight (8) unit multi-family apartment building to be located at 1176 Adams Street in Bowling Green, Kentucky. The new Tracey Terrace apartment building will consist of eight (8) one-bedroom units

Location Description:

1176 Adams St. Bowling Green Warren County, KY

Activity Progress Narrative:

Construction underway. About 75% complete. Completion December 2027

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-021 / Campbell View

Grantee Activity Number: 21D-021-01

Activity Title: Campbell View MF

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-021	Campbell View
Projected Start Date:	Projected End Date:
01/31/2025	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$1,438,429.00	\$1,438,429.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$1,438,429.00	\$1,438,429.00
Program Funds Drawdown	\$1,438,429.00	\$1,438,429.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$1,438,429.00	\$1,438,429.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kentucky-Department for Local Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

The project will consist of new construction of a 71-unit multi-family apartment building to be located at 110 Campbell Lane in Bowling Green, Kentucky with 24-one, 36-two, and 11-three-bedroom units. Unit amenities will include washer/dryer hook-ups, ceiling fans, window coverings, and energy star appliances. In addition, the project will contain an office for the on-site manager, a community room, and communal laundry facilities.

Location Description:

Project located at 110 Campbell Lane in Bowling Green, Kentucky.

Activity Progress Narrative:

Construction underway, approxiamtey 15% complete. Completion is December 2027.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-023 / Wabuck Harper Village

Grantee Activity Number: 21D-023-01

Activity Title: Wabuck-Harper Village

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-023	Wabuck Harper Village
Projected Start Date:	Projected End Date:
01/12/2026	12/31/2028
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$750,000.00	\$750,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$750,000.00	\$750,000.00
Total Budget	\$750,000.00	\$750,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$750,000.00	\$750,000.00
Total Obligated	\$750,000.00	\$750,000.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$750,000.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kentucky-Department for Local Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

the construction a new 32 unit multi-family apartment building to be located at 445 Browning Street in Madisonville, Kentucky. The new Harper Village apartment building will consist of eight (8) one-bedroom units, 20 two-bedroom units, and four (4) three-bedroom units.

Location Description:

445 Browning Street Madisonville Hopkins County KY

Activity Progress Narrative:

in the initial start up phase

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-024 / Wabuck Tracey Terrace

Grantee Activity Number: 21D-024-01

Activity Title: Wabuck-Tracey Terrace

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-024	Wabuck Tracey Terrace
Projected Start Date:	Projected End Date:
01/01/2026	12/31/2028
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$6,000,000.00	\$6,000,000.00
B-21-DF-21-0001	\$6,000,000.00	\$6,000,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$6,000,000.00	\$6,000,000.00
B-21-DF-21-0001	\$6,000,000.00	\$6,000,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$6,000,000.00	\$6,000,000.00
B-21-DF-21-0001	\$6,000,000.00	\$6,000,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$641,767.00	\$641,767.00
B-21-DF-21-0001	\$641,767.00	\$641,767.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$641,767.00	\$641,767.00
B-21-DF-21-0001	\$641,767.00	\$641,767.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kentucky-Department for Local Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

the construction a new 56 unit multi-family apartment building to be located at 1525 Cuba Road in Mayfield, Kentucky. The new Tracey Terrace apartment building will consist of 20 one-bedroom units, 32 two-bedroom units, and four (4) three-bedroom units.

Location Description:

1525 Cuba Road Mayfield, Graves County, KY

Activity Progress Narrative:

in the initial start up phase

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-025 / Wabuck-Cannon Court

Grantee Activity Number: 21D-025-01

Activity Title: Wabuck-Cannon Court

Activity Type:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
21D-025	Wabuck-Cannon Court
Projected Start Date:	Projected End Date:
01/01/2026	12/31/2028
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod-Income Housing	Kentucky-Department for Local Government

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$5,500,000.00	\$5,500,000.00
B-21-DF-21-0001	\$1,736,233.00	\$1,736,233.00
B-22-DF-21-0001	\$3,763,767.00	\$3,763,767.00
Total Budget	\$5,500,000.00	\$5,500,000.00
B-21-DF-21-0001	\$1,736,233.00	\$1,736,233.00
B-22-DF-21-0001	\$3,763,767.00	\$3,763,767.00
Total Obligated	\$5,500,000.00	\$5,500,000.00
B-21-DF-21-0001	\$1,736,233.00	\$1,736,233.00
B-22-DF-21-0001	\$3,763,767.00	\$3,763,767.00
Total Funds Drawdown	\$842,489.00	\$842,489.00
B-21-DF-21-0001	\$842,489.00	\$842,489.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$842,489.00	\$842,489.00
B-21-DF-21-0001	\$842,489.00	\$842,489.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Kentucky-Department for Local Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

the construction a new 40 unit multi-family apartment building to be located at 13500 Nortonville Road in Dawson Springs, Kentucky. The new Canon Court apartment building will consist of 16 one-bedroom units, 20 two-bedroom units, and four (4) three-bedroom units.

Location Description:

13500 Nortonville Raod Dawson Spring, Hopkin County, KY

Activity Progress Narrative:

Under construction approxiamtely 10% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-027 / Jackson Highland Ave

Grantee Activity Number: 21D-027-01

Activity Title: Jackson Highland Ave

Activity Type:
Construction of new housing

Project Number:
21D-027

Projected Start Date:
06/14/2024

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod-Income Housing

Activity Status:
Under Way

Project Title:
Jackson Highland Ave

Projected End Date:
12/31/2026

Completed Activity Actual End Date:

Responsible Organization:
JACKSON, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,400,000.00
B-21-DF-21-0001	\$0.00	\$2,400,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,400,000.00
B-21-DF-21-0001	\$0.00	\$2,400,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,400,000.00
B-21-DF-21-0001	\$0.00	\$2,400,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$112,050.00	\$624,852.00
B-21-DF-21-0001	\$112,050.00	\$624,852.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$112,050.00	\$624,852.00
B-21-DF-21-0001	\$112,050.00	\$624,852.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$174,984.00
JACKSON, CITY OF	\$0.00	\$174,984.00
Most Impacted and Distressed Expended	\$0.00	\$182,768.00
B-21-DF-21-0001	\$0.00	\$182,768.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

Location: City of Jackson, Breathitt County, Kentucky

Scope of Services:
The City of Jackson, in coordination with Housing Development Alliance, will acquire the property located at 963 Highland Avenue for the construction of eight (8) single family housing units for low-income households.

Location Description:

The project location is 963 Highland Avenue in Jackson, Kentucky 41339 (37.554545, -83.375480).

Activity Progress Narrative:

Engineering is nearly complete. Site construction and pre underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-027M / Jackson Miller Property

Grantee Activity Number: 21D-027M-01

Activity Title: Jackson Miller Property

Activity Type:
Construction of new housing

Project Number:
21D-027M

Projected Start Date:
10/31/2024

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod-Income Housing

Activity Status:
Under Way

Project Title:
Jackson Miller Property

Projected End Date:
12/31/2026

Completed Activity Actual End Date:

Responsible Organization:
JACKSON, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$6,000,000.00
B-21-DF-21-0001	\$0.00	\$610,808.00
B-22-DF-21-0001	\$0.00	\$5,389,192.00
Total Budget	\$0.00	\$6,000,000.00
B-21-DF-21-0001	\$0.00	\$610,808.00
B-22-DF-21-0001	\$0.00	\$5,389,192.00
Total Obligated	\$0.00	\$6,000,000.00
B-21-DF-21-0001	\$0.00	\$610,808.00
B-22-DF-21-0001	\$0.00	\$5,389,192.00
Total Funds Drawdown	\$73,360.00	\$848,918.00
B-21-DF-21-0001	\$0.00	\$610,808.00
B-22-DF-21-0001	\$73,360.00	\$238,110.00
Program Funds Drawdown	\$73,360.00	\$848,918.00
B-21-DF-21-0001	\$0.00	\$610,808.00
B-22-DF-21-0001	\$73,360.00	\$238,110.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$663,058.00
JACKSON, CITY OF	\$0.00	\$663,058.00
Most Impacted and Distressed Expended	\$0.00	\$528,058.00
B-21-DF-21-0001	\$0.00	\$475,808.00
B-22-DF-21-0001	\$0.00	\$52,250.00

Activity Description:

Location: City of Jackson, Breathitt County, Kentucky

Scope of Services:
The City of Jackson, in coordination with Housing Development Alliance, will acquire the property located at 2271 Highway 30 West in Jackson, Kentucky for the construction of 20 single family housing units.

Location Description:

The project site location is 2771 Highway 30 West, Jackson Kentucky 41339 (37.542644, -83.409123).

Activity Progress Narrative:

Engineering is nearly complete. Site construction and pre underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-043 / Bowling Green Chestnut St. Storm Sewer

Grantee Activity Number: 21D-043-01

Activity Title: Chestnut Street Stormwater

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

21D-043

Projected Start Date:

01/15/2025

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Bowling Green Chestnut St. Storm Sewer

Projected End Date:

12/30/2027

Completed Activity Actual End Date:

Responsible Organization:

BOWLING GREEN, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,850,000.00
B-21-DF-21-0001	\$0.00	\$3,850,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$3,850,000.00
B-21-DF-21-0001	\$0.00	\$3,850,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$3,850,000.00
B-21-DF-21-0001	\$0.00	\$3,850,000.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$18,955.00	\$80,595.00
B-21-DF-21-0001	\$18,955.00	\$80,595.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$18,955.00	\$80,595.00
B-21-DF-21-0001	\$18,955.00	\$80,595.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$16,280.00
BOWLING GREEN, CITY OF	\$0.00	\$16,280.00
Most Impacted and Distressed Expended	\$0.00	\$16,280.00
B-21-DF-21-0001	\$0.00	\$16,280.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

The project consists of the replacement of an existing undersized failing stormwater line on Chestnut Street from 4th Avenue to US 31W Bypass and the elimination of a lift station.

Location Description:

Chestnut Street Area Bowling Green, Warren County, KY

Activity Progress Narrative:

engineering design is underway

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21D-046 / Perry County Chavies Airport Sewer Extension

Grantee Activity Number: 21D-046-01

Activity Title: Wendell H. Ford Airport Phase I - Chavies Airport Sewer Extension

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

21D-046

Projected Start Date:

04/25/2025

Benefit Type:

Area (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Perry County Chavies Airport Sewer Extension

Projected End Date:

12/31/2027

Completed Activity Actual End Date:

Responsible Organization:

PERRY COUNTY FISCAL COURT

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,882,800.00
B-21-DF-21-0001	\$0.00	\$2,882,800.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Budget	\$0.00	\$2,882,800.00
B-21-DF-21-0001	\$0.00	\$2,882,800.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Obligated	\$0.00	\$2,882,800.00
B-21-DF-21-0001	\$0.00	\$2,882,800.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Drawdown	\$131,875.00	\$131,875.00
B-21-DF-21-0001	\$131,875.00	\$131,875.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Funds Drawdown	\$131,875.00	\$131,875.00
B-21-DF-21-0001	\$131,875.00	\$131,875.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
PERRY COUNTY FISCAL COURT	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-21-DF-21-0001	\$0.00	\$0.00
B-22-DF-21-0001	\$0.00	\$0.00

Activity Description:

The project will extend first time public sewer service along KY HWY 28 from Haddock Fork to KY HWY 15 in Hazard. The project will include 11,140 linear feet of waterline, 18,031 linear feet of sewer line, 2 sewer Lift Stations, 23 manholes, and associated apparatuses.

Location Description:

HWY 28 Perry County, KY

Activity Progress Narrative:

engineering design is underway

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
---------------------------------------	------